GSTIN: 29AYHPN8663P1ZA
QUALIEX CIVIL DESIGN & CONSULTANCY
Committed To Excellence
Project Management Services

Ref: QECD/BBMP/YNK/PMC-09/2019-20 Date: 20-12-2019

To,
The Executive Engineer,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

From,
Qualiex Civil Design & Consultancy,
#42, 18th Cross, Sri Rampura Main Road,
Jakkur, Amruthahalli,
Bangalore-560064.

PMC CERTIFICATE

Sub: Certifying the 1st and Final for the Work of **"Improvements to Renuka Yellamma Temple Compound Near AD Colony in Chowdeshwari Ward No.02".**

With Respect to above subject, this is bringing to your kind information that we have scrutinized the 1st & Final Bill submitted by **"Sri. P. Ravichandra",** Contractor, Bangalore towards the above work. The work has been completed satisfactorily.

Sl No	Description Work	Unit	Quantity	Amount in Rs.
1	Earth work in excavation for foundation of structures like culverts, retaining walls etc., as per drawing and technical specification, including setting out, construction of shoring and bracing, dressing of sides and bottom,	Cum	102.00	29258.70
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.465cum	Cum	15.30	88380.76

AE-V
A.E.E

Adress: #42, 18th Cross, Sri Ram Pura Main Road, Jakkur, Amruthahalli, Bangalore-560064
Ph No:- +91 9482685185, +91 9035830663
Email: qualiexpvtltd@gmail.com

Scanned by CamScanner

3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding	Cum	36.29	228397.28
4	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses	Sqm	268.80	107022.72
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work TMT bars Fe500 including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with	Tonne	2.18	169462.89
6	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforecement, including form work, lift charges,	Sqm	93.42	229063.97
7	Providing and fixing Precast covering slab of 250mm thick made out of CC M25 and jelly 20mm down size with steel reinforcement including form work, curing	Sqm	11.64	66168.39
	Sub Total Amount			**917755.00**
	Add 12.0% towards GST Charges			**110131.00**
	Grand Total Amount			**1027886.00**

Thanking You,

Yours Faithfully

For Qualiex Civil Design & Consultancy

A.E.E

AE-02

Authorized Signature

Scanned by CamScanner